EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads & drains of Kempapura Janatha Colony & Surrounding areas in Ward no. 07
2	Amount of Work Portion	6723002/- Excluding GST Including Labour charges
3	Estimated Cost	₹5.00 Lks
4	Name of contractor	M/S K.R.I.D.L
5	Agreement No.	BBMP/EE/BTP/NO/135/19-20, 08/11/19
6	No. and date under which work order issued	60 days
7	Time limit originally fixed for completion	135/19-20. 08/11/19
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	70 %
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	58 Days
15	Date of recommending time limit applied for	8.1.2020 to 6.3.2020
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	30 %
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Delay by the Contractor Rs 20/day Penalty may be imposed.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P
Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.

Scanned by CamScanner